

**KARNATAKA NEERAVARI NIGAM LIMITED**

(A Government of Karnataka Enterprise)

**Phone No. (08289) 251034**

**Fax No. (08289) 251034**

**e-mail id: knnlhbc.2008@rediffmail.com**



**OFFICE OF THE,  
Executive Engineer,  
KNNL HBC Division, Athani.**

No.KNNL/HBC/AB/Work done/2024-25/ 1325

Date: 29 JUL 2024

**WORK DONE CERTIFICATE**

1.	Name of Work:	Construction of Combined Canal from 0.00 Km to 1.80 Km & West canal from 1.80 Km to 28.99 Km including construction of Trough Aqueducts from Km 3.94 to 9.32, 12.66 to 13.16, 15.80 to 21.00 and 23.11 to 23.41 under DC-2 of TBLIS. - Elevated Prestressed & Precast U-Girder for Aqueduct.
2.	EPC Contractor:	M/s. Shankaranarayana Constructions (P) Ltd, Bangalore
3.	Agreement Ref No: Supplementary Agreement Ref No:	KNNL/ HBC/ PB/ TBLIS/ DC-2/ Westcanal/ I. No. 22226/ 17-18/ 44 dated 04.09.2017 KNNL/ HBC/ PB/ TBLIS/ WC / 2019-20/ 15 dated 15.07.2019
4.	Agreement Period:	24 Months.
5.	Due date of completion	03.09.2019
6.	Actual date of completion	30.09.2020
7.	Original Contract Value:	Rs. 33,376.48 lakhs
8.	Revised Contract Value:	Rs. 35,835.09 lakhs
9.	Amount of work completed	Rs. 38326.22 Lakhs
10.	Percentage of Completion of work	100%
11.	Scope of work	Design and Construction of Irrigation canal network having facility for irrigation of 18150 Ha CCA.

The Project completed by agency is satisfactory and time extension granted without penalty from Competent Authority.

  
**Executive Engineer,  
KNNL, HBC Division, Athani.**

Copy issued to M/s. Shankaranarayana Constructions (P) Ltd, Bangalore on request letter dated 28.07.2024.